

20/21 Bond Updates: 2/19/2021



BAY VIEW

- Modernization Phase 1
 - Admin - Complete, moving next weeking
 - Classrooms 1-3 Complete moving next week
 - New Electrical Service - Complete
 - Library/Offices - Carpet installed this week, Furniture delivered next week
 - Classrooms 4-12 Complete, moving scheduled the week of 3/1
 - Painting - Admin building this week, 4 thru 12 + library painted next week
- Data Infrastructure - Cut over next week including phone installation
- Portable - 23 and 31 removed and asphalt repaired
- Shade Structure - Project recommended by the bond site committee

DE LAVEAGA

- Modernization Phase 1 -
 - Classrooms 19-22 and Admin - Complete
 - New Electrical Service - Complete
 - Classrooms 1-6, 7-10 and Library - Complete
 - Data Infrastructure - Cut over next week
 - Campus Wide Phones - New SIP Trunk line(digital calling vs analog) installed, phones installed next week

GAULT

- Data Infrastructure - Complete
- New Classroom Building - Geotechnical investigation complete

WESTLAKE

- Wheelchair Lift Project - Complete, coordinating signage placement
- Site Security - Developing fencing easement agreement with Peace United Church due to PG&E gas line
- New Electrical Service - Bid received, added to the 3/10 board agenda for approval
- Restroom Partition (campus wide) - Complete
- Sanitary Sewer Repairs - Phase 1 complete

BRANCIFORTE MIDDLE

- Multi Purpose Room Modernization
 - HVAC, Ceiling tile, Doors installed
 - Flooring installed next week
- Street Presence Improvements
 - Concrete at office front entry and curb/gutter near MPR complete
 - Concrete under covered covered walkway scheduled for next week

MISSION HILL MIDDLE

- Multi Purpose Room Modernization - Complete
- Track & Field Renovation Project - Installation of the drainage system(some delays due to weather)
 - Solid wall piping installed
 - Perforated lines installed
 - Manholes installed
 - Excavation for water retention chambers schedule next week(weather permitting)
- Handrail Replacement - Complete
- New Electrical Services - Board approval

BRANCIFORTE SMALL SCHOOLS

- AFE Campus Modernization
 - Site cleared
 - Storm drains installed
 - Building pads prepped
 - Building foundation (delayed due to weather)

HARBOR HIGH

- Fine Arts Building Modernization - Design/Development phase
- GYM Signage - Project approved by the board

SANTA CRUZ HIGH

- Data Infrastructure - Construction underway
- Switchgear Replacement - Board approved
- Home Economic Modernization - On hold due to Small Cohorts
- New Pool Building - On hold due to FEMA about flood plain issue
- Fencing Phase 1 and 2 - Complete
- Bookroom Shelving - Complete
- Security Lighting - Complete
- Dust Collection System - Assembly will resume Monday 2/8

SOQUEL HIGH

- 200 Building Modernization -
 - Outer Classrooms - completed
 - Inner Core Classrooms - completed
 - Rm 206 - Under construction, waiting on casework
- Data Infrastructure - Construction underway
- Elite Security - Pending data infrastructure completion
- Flat Roof Replacement - Out to bid