Mission Hill MS | Master Planning

SANTA CRUZ CITY SCHOOLS | PLANNING REVIEW COMMITTEE - 14 JANUARY 2019



COLLABORATION ADVOCACY RESEARCH EDUCATION

Site Project Update

- Front Landscape Improvements: Construction
- Front Shade Structure and Monument Sign: Construction
- Accessible Student Restroom: Complete
- Roofing Phase 1: Main Building: Complete
- Locker Room Improvements: In progress (Spring 2019?)
- Roofing Phase 2: Summer 2019
- Mod Phase 1: Permanent Partitions. Summer 2019
- Site Security Fencing: Summer 2019
- Site Security: Card Access: Spring/Summer 2019
- Site Data Improvements: Spring/Summer 2019



Site Project Update: Roofing Phase 1





Scope


- Site Landscaping
- Site Paving
- Student Shelter
- Raised Planters
- Monument Sign







Site Project Update: Accessible Restroom



collaboration | advocacy | research | education | sustainability



Site Project Update: Front Landscape





Scope

- Site Landscaping
- Site Paving
- Student Shelter
- Raised Planters
- Monument Sign








Site Project Update: Roofing Phase 1





collaboration | advocacy | research | education | sustainability




Site Master Planning












Site Project Update



Current Budgets

Project	Allocation	Completion
Multi Project Overhead	\$917,658	
Roofing HVAC ph1 (Main)	\$1,538,613	Summer 2018
Landscape Sign Shelter	\$1,089,956	Winter 2018
Card Access Security System	\$165,000	Summer 2019
Data Infrastructure	\$375,000	Summer 2019
Site security fencing	\$100,000	Summer 2019
Roofing Phase 2 (gym +)	\$871,965	Summer 2019
Mod Ph1: Main Paint HVAC Windows	\$2,000,000	Summer 2019
New Classroom Building	\$6,114,898	Winter 2020
Mod Ph 2: Main	\$2,500,000	Winter 2021
Gymnasium Mod	\$2,500,000	Winter 2021


Total \$18,173,090

Summary of December 2018 board presentation



Master Plan - Revised

Current Multi-phase master plan



	1100001100	,,
1	Landscape Shelter Access	\$1,089,956
2	Roofing Phase 1: Main	\$1,528,613
3	Exterior Site Security (Fencing)	\$100,000
4	Gym Phase 1: Locker Rooms	\$152,245
5	Mod Phase 1: Partitions	\$243,604
6	6 Roofing Phase 2: Gym + Main	\$871,965
7	Mod Ph 2: HVAC, Windows, Paint	\$1,500,000
8	New Modular CR Building	\$6,114,898
9	Mod Ph 3: Main Building	\$2,500,000
1	.0 Gym Phase 2	\$2,500,000
1	.1 Portable Removal	\$100,000
	Multi Project Overhead	\$917,658
	Card access security system	\$165,000
	Data Infrastructure Improvements	\$375,000
_	Temporary Portable (if needed)	\$75,000
_	Total	\$18,143,939

Resource

\$18,353,153

Funding Dependent | Future

- Gymnasium Phase 2 Reconfiguration and improvements
- Site Improvements



E N D

