

20/21 Bond Updates: 2/5/2021



BAY VIEW

- Modernization Phase 1 -
 - Admin - Complete working on finishes
 - Classrooms - Option #3 cabinets on order
 - New Electrical Service - Installed, waiting for PG&E to secure CalTrans permit
 - Library/Offices - Carpet installed this week, Furniture delivered next week
 - Classrooms 4-12 Complete working on finishes
 - Addition Cabinetry - Installed this week
- Data Infrastructure - Installation underway
- Portable - 23 and 31 removed and asphalt repaired
- Shade Structure - Project recommended by the bond site committee

DE LAVEAGA

- Modernization Phase 1 -
 - Classrooms 19-22 and Admin - Complete
 - New Electrical Service - Complete
 - Classrooms 1-6, 7-10 and Library - Complete
 - Data Infrastructure - Installation underway
 - Campus Wide Phones - New VOIP phone system installed, new SIP Trunk line (digital calling vs analog) installed

GAULT

- Data Infrastructure - Complete
- New Classroom Building - Geotechnical investigation complete

WESTLAKE

- Wheelchair Lift Project - Complete, coordinating signage placement
- Site Security - Developing fencing easement agreement with Peace United Church due to PG&E gas line
- New Electrical Service - Bid received, added to the 2/24 board agenda for approval
- Restroom Partition (campus wide) - Complete
- Sanitary Sewer Repairs - Phase 1 complete

BRANCIFORTE MIDDLE

- Multi-Purpose Room Modernization - HVAC/Ceiling tile/Doors installation
- Street Presence Improvements - Construction underway (delays due to)
 - Arborist - Additional clarification to answer more neighbor concerns (installation of root barrier, irrigation, watering, concrete work near trees, ect...)
 - Contractor - Change order for all new work outlined in arborist report.
 - Schedule - Concrete complete, working on road elevation issue with contractor and city

MISSION HILL MIDDLE

- Multi-Purpose Room Modernization - Complete
- Track & Field Renovation Project - Installation of the drainage system underway
 - Solid wall piping installed
 - Perforated lines installed
 - Manholes installed
 - Excavation for water retention chambers schedule next week (weather permitting)
- Handrail Replacement - Complete
- New Electrical Services - Bids received, added to the 2/10 board agenda for approval

BRANCIFORTE SMALL SCHOOLS

- AFE Campus Modernization
 - Site cleared
 - Storm drains installed
 - Building pads prepped
 - Building foundation being formed (delayed due to weather)

HARBOR HIGH

- Fine Arts Building Modernization - Design/Development phase
- GYM Signage - Project approved by the board

SANTA CRUZ HIGH

- Data Infrastructure - Construction underway
- Switchgear Replacement - Bid received, added to the 2/10 board agenda for approval
- Home Economic Modernization - On hold due to Small Cohorts
- New Pool Building - On hold due to FEMA about flood plain issue
- Fencing Phase 1 and 2 - Complete
- Bookroom Shelving - Complete
- Security Lighting - Complete
- Dust Collection System - Assembly will resume Monday 2/8

SOQUEL HIGH

- 200 Building Modernization -
 - Outer Classrooms - completed
 - Inner Core Classrooms - completed
 - Rm 206 - Under construction, waiting on casework
- Data Infrastructure - Construction underway
- Elite Security - Pending data infrastructure completion