

21/22 Bond Updates: 10/1/2021



BAY VIEW

- Campus-Wide Phones - Complete
- Shade Structure - Project recommended by the bond site committee
- Playground Slurry and Striping - Pending design approval from committee
- Student Desks, Chairs & Teacher AV Carts - Delivered, installation on Saturdays

DE LAVEAGA

- Campus-Wide Phones - Complete
- Student Desks, Chairs & Teacher AV Carts - Delivered, installation coming soon
- Clocks - Working with Contractor/IT to make repairs

GAULT

- Data Infrastructure - Complete
- New Classroom Building - Design
- Teacher AV Carts - Delivered

WESTLAKE

- Site Security - Fencing easement agreement signed
- New Electrical Service - Electrical vaults set, PG&E to inspect conduits
- Campus-Wide Painting - Pending punch list repair

BRANCIFORTE MIDDLE

- Multi-Purpose Room Modernization - Complete, AV training next week
- Street Presence Improvements - Complete
- Bike Storage - Security and bike hooks Installed
- Teacher AV Carts - Delivered

MISSION HILL MIDDLE

- Track & Field Renovation Project - Complete
- New Electrical Services - Construction underway
- GYM Reroof - Work will resume 10/4
- Vehicular Gate - Installed, completion pending student art

BRANCIFORTE SMALL SCHOOLS

- AFE Campus Modernization - Contractor working on punch list

HARBOR HIGH

- Fine Arts Building Modernization - Design/Development phase

SANTA CRUZ HIGH

- Data Infrastructure - Complete
- Switchgear Replacement - Work resumed 9/15
- Site Utility Replacement - 4-week delay due to discovery of Native American burial site
 - Sanitary Sewer - Connection made along California St. made 9/16-9/17
 - Contractor has established pathways with fencing to ensure the campus and all buildings are accessible to staff/students.

- Water lines pressurized and tested
- Asphalt Installation - 9/3

SOQUEL HIGH

- Data Infrastructure - Complete
- Flat Roof Replacement - Complete, working punch list