

20/21 Bond Updates: 1/22/2021



BAY VIEW

- Modernization Phase 1 -
 - Admin - Complete working on finishes
 - Classrooms - Option #3 cabinets on order
 - New Electrical Service - Installed, waiting for PG&E to secure CalTrans permit
 - Library/Offices - Carpet installed this week, Furniture delivered next week
 - Classrooms 4-12 Complete working on finishes
- Data Infrastructure - Installation underway
- Portable - 23 and 31 removed and asphalt repaired
- Shade Structure - Project recommended by the bond site committee

DE LAVEAGA

- Modernization Phase 1 -
 - Classrooms 19-22 and Admin - Complete
 - New Electrical Service - Complete
 - Classrooms 1-6, 7-10 and Library - Complete
 - Data Infrastructure - Installation underway
 - Campus Wide Phones - New VOIP phone system installed, new SIP Trunk line(digital calling vs analog) installed

GAULT

- Data Infrastructure - Complete
- New Classroom Building - Geotechnical investigation complete

WESTLAKE

- Wheelchair Lift Project - Complete, coordinating signage placement
- Site Security - Developing fencing easement agreement with Peace United Church due to PG&E gas line
- New Electrical Service - Bid due 2/4
- Restroom Partition (campus wide) - Complete
- Sanitary Sewer Repairs - Phase 1 complete

BRANCIFORTE MIDDLE

- Multi Purpose Room Modernization - HVAC/Ceiling tile/Doors installation
- Street Presence Improvements - Construction underway (delays due to)
 - Arborist - Additional clarification to answer more neighbor concerns (installation of root barrier, irrigation, watering, concrete work near trees, ect...)
 - Contractor - Change order for all new work outlined in arborist report.
 - Schedule - Concrete complete, working on road elevation issue with contractor and city

MISSION HILL MIDDLE

- Multi Purpose Room Modernization - Complete
- Track & Field Renovation Project - Installation of the drainage system underway
 - Solid wall piping installed
 - Perforated lines installed
 - Manholes installed
 - Excavation for water retention chambers schedule next week(weather permitting)
- Handrail Replacement - Complete
- New Electrical Services - Bids due 1/25

BRANCIFORTE SMALL SCHOOLS

- AFE Campus Modernization
 - Site cleared
 - Storm drains installed
 - Building pads prepped
 - Building foundation being formed

HARBOR HIGH

- Fine Arts Building Modernization - Design/Development phase
- GYM Signage - Project approved by the board

SANTA CRUZ HIGH

- Data Infrastructure - Construction underway
- Switchgear Replacement - Bid on the 2/10 agenda for board approval
- Home Economic Modernization - On hold due to COVID spacing requirements
- New Pool Building - On hold due to FEMA about flood plain issue
- Fencing Phase 1 and 2 - Complete
- Bookroom Shelving - Complete
- Security Lighting - Complete
- Dust Collection System - Assembly underway

SOQUEL HIGH

- 200 Building Modernization -
 - Outer Classrooms - completed
 - Inner Core Classrooms - completed
 - Rm 206 - Under construction, waiting on casework
- Data Infrastructure - Construction underway
- Elite Security - Pending data infrastructure completion