20/21 Bond Updates: 3/19/2021

BAY VIEW

- Modernization Phase 1 Punch List Phase
- Campus Wide Phones Phones installed, Waiting on ATT for new SIP circuit
- Portable 23 and 31 removed and asphalt repaired
- Shade Structure Project recommended by the bond site committee

DE LAVEAGA

- Modernization Phase 1 Punch List Phase
- Campus Wide Phones Phones installed, Waiting on ATT for new SIP circuit

GAULT

- Data Infrastructure Complete
- New Classroom Building Geotechnical investigation complete

WESTLAKE

- Site Security Developing fencing easement agreement with Peace United Church due to PG&E gas line
- New Electrical Service Board Approved, scheduling pre-construction meeting \
- Campuswide Painting Out to Bid

BRANCIFORTE MIDDLE

- Multi Purpose Room Modernization Punch List Phase
- Street Presence Improvements
 - Concrete at office front entry and curb/gutter near MPR complete
 - Landscape 80% complete

MISSION HILL MIDDLE

- Track & Field Renovation Project Installation of the drainage system(some delays due to weather)
 - Excavation for water retention chambers on going
- New Electrical Services -
 - Asphalt demo complete
 - Tree removal next week

BRANCIFORTE SMALL SCHOOLS

- AFE Campus Modernization
 - Building foundation (delayed due to weather)

HARBOR HIGH

- Fine Arts Building Modernization Design/Development phase
- GYM Signage Project approved by the board



SANTA CRUZ HIGH

- Data Infrastructure Construction underway
- Switchgear Replacement Board approved
- Site Utilities Replacement Out to Bid
- Dust Collection System Punch List Phase

SOQUEL HIGH

- 200 Building Modernization -
 - Rm 206 Under construction, waiting on casework
- Data Infrastructure Construction underway
- Elite Security Pending data infrastructure completion
- Flat Roof Replacement Bids received, going to 4/14 board for approval