

## **20/21 Bond Updates:** 4/16/2021



### **BAY VIEW**

- Modernization Phase 1 - Punch List Phase
- Campus Wide Phones - Phones installed, Waiting on ATT for new SIP circuit
- Shade Structure - Project recommended by the bond site committee

### **DE LAVEAGA**

- Modernization Phase 1 - Complete
- Campus Wide Phones - Phones installed, Waiting on ATT for new SIP circuit

### **GAULT**

- Data Infrastructure - Complete
- New Classroom Building - Geotechnical investigation complete

### **WESTLAKE**

- Site Security - Developing fencing easement agreement with Peace United Church due to PG&E gas line
- New Electrical Service - Board approved Summer 2021
- Campuswide Painting - Board approved Summer 2021

### **BRANCIFORTE MIDDLE**

- Multi Purpose Room Modernization - Punch List Phase
- Street Presence Improvements - Punch List Phase

### **MISSION HILL MIDDLE**

- Track & Field Renovation Project - Installation of the drainage system(some delays due to weather)
  - Water retention chambers installed
  - Backstop replaced underway
- New Electrical Services - Project underway

### **BRANCIFORTE SMALL SCHOOLS**

- AFE Campus Modernization - Buildings installed 4/28
  - Building foundation complete
  - New water line installed

### **HARBOR HIGH**

- Fine Arts Building Modernization - Design/Development phase

### **SANTA CRUZ HIGH**

- Data Infrastructure - Construction underway
- Switchgear Replacement - Construction underway, temp power/low voltage being installed
- Site Utilities Replacement - Board for approval
- Dust Collection System - Punch List Phase

### **SOQUEL HIGH**

- 200 Building Modernization - Room 206 casework installed
- Data Infrastructure - Construction underway
- Flat Roof Replacement - Bids received, going to 4/14 board for approval