

## **20/21 Bond Updates:** 9/17/2021



### **BAY VIEW**

- Campus-Wide Phones - Complete
- Shade Structure - Project recommended by the bond site committee
- Playground Slurry and Striping - Pending design approval from committee
- Student Desks, Chairs & Teacher AV Carts - Delivered, installation coming soon

### **DE LAVEAGA**

- Campus-Wide Phones - Complete
- Student Desks, Chairs & Teacher AV Carts - Delivered, installation coming soon
- Clocks - Working with Contractor/IT to make repairs

### **GAULT**

- Data Infrastructure - Complete
- New Classroom Building - Design
- Teacher AV Carts - Delivered

### **WESTLAKE**

- Site Security - Fencing easement agreement signed
- New Electrical Service - Electrical vaults set, PG&E to inspect conduits
- Campus-Wide Painting - Pending punch list repair

### **BRANCIFORTE MIDDLE**

- Multi Purpose Room Modernization - AV near completion
- Street Presence Improvements - Complete
- Bike Storage - Security and bike hooks Installed
- Teacher AV Carts - Delivered

### **MISSION HILL MIDDLE**

- Track & Field Renovation Project - Complete
- New Electrical Services - Construction underway
- GYM Reroof - Work will resume 10/4
- Vehicular Gate - Installed, completion pending student art

### **BRANCIFORTE SMALL SCHOOLS**

- AFE Campus Modernization - Contractor working on punch list

### **HARBOR HIGH**

- Fine Arts Building Modernization - Design/Development phase

### **SANTA CRUZ HIGH**

- Data Infrastructure - Complete
- Switchgear Replacement - Work resumed 9/15
- Site Utilities Replacement - 4-week delay due to discovery of Native American burial site
  - Sanitary Sewer - Connection made along California St. made 9/16-9/17
  - Contractor has established pathways with fencing to ensure the campus and all buildings are accessible to staff/students.

- Water lines pressurized and tested
- Asphalt Installation - 9/3

#### **SOQUEL HIGH**

- Data Infrastructure - Complete
- Flat Roof Replacement - Complete, working punch list