

20/21 Bond Updates: 9/3/2021



BAY VIEW

- Campus-Wide Phones - Complete
- Shade Structure - Project recommended by the bond site committee
- Playground Slurry and Striping - Pending design approval from committee
- Student Desks, Chairs & Teacher AV Carts - Delivered, installation coming soon

DE LAVEAGA

- Campus-Wide Phones - Complete
- Student Desks, Chairs & Teacher AV Carts - Delivered, installation coming soon
- Clocks + Fire Alarm - Working with contractor to make repairs

GAULT

- Data Infrastructure - Complete
- New Classroom Building - Design
- Teacher AV Carts - Delivered

WESTLAKE

- Site Security - Developing fencing easement agreement with Peace United Church due to PG&E gas line
- New Electrical Service - Trenching conduit pathways for electrical and other utilities
- Campus-Wide Painting - Punch list complete, scheduling final site walk.

BRANCIFORTE MIDDLE

- Multi Purpose Room Modernization - Complete
- Street Presence Improvements - Complete
- Bike Storage - Security and bike hooks Installed
- Teacher AV Carts - Delivered

MISSION HILL MIDDLE

- Track & Field Renovation Project - Complete - working on punch list
- New Electrical Services - Site work resumes 9/8
- GYM Reroof - Delayed due to material shortage
- Vehicular Gate - Installation near completion

BRANCIFORTE SMALL SCHOOLS

- AFE Campus Modernization - Contractor working on punch list

HARBOR HIGH

- Fine Arts Building Modernization - Design/Development phase

SANTA CRUZ HIGH

- Data Infrastructure - Complete
- Switchgear Replacement - waiting on electrical equipment delivery
- Site Utilities Replacement - 4-week delay due to discovery of Native American burial site
 - Sanitary Sewer - Main Building connected
 - Contractor has established pathways with steel plates and fencing to ensure the campus and all buildings are accessible to staff/students.

- Water lines pressurized and tested
- Asphalt Installation - 9/3

SOQUEL HIGH

- Data Infrastructure - Complete
- Flat Roof Replacement - Complete, working punch list