

NOTES/AGENDA

16-17

PROJECT CLIENT

SCCSD-Measure B Gault Elementary School

Santa Cruz City Schools

NEXT MEETING DATE PREVIOUS MEETING PROJECT #

11/24/2021 10/27/2021 17-005

INVITED

DISTRICT Amariah Hernandez, Ebby Dellamora

Trevor Miller, Chris Garcia, Jim Monreal, Sam Rolens

BA Mark Bartos

Brian Anderson Art Martinez Mojgan Aghamir PRESENT 10/27/21

Mojgan Aghamir

Amariah Hernandez Chis Garcia, Trevor Miller, Jim Monreal, Sam Rolens Mark Bartos Brian Anderson Art Martinez

Monthly Meeting with Principal

NUMBER SUBJECT

PATE NOTES

Projects Under Construction

16-01 10/27/21 Update

Current site issues Review small projects Review major projects No work currently under construction

17-01 11/24/21 Update

Current site issues Review small projects Review major projects

Design Development

16-02 10/27/21 U

Update Input and Feedback. Any revisions to site priorities/budgets.

Modular Classroom

- Overall teaching wall and layout will remain the same except for CR3, roof access ladder Thus remove desk next to teaching wall.
- There is still some space for development for cubbies and book boxes
- VCT in Art and MPR. Other rooms: Carpet
- AMS waiting for approval of floorplans.
- BA to send the district digital copy of floorplans to the district and Amariah.
- Issues with raise by civil engineer: Drainage and Accessible path. TM requested hardcopy
 of survey in order to provide district design of grading.
- Amariah stated that she wants our shaded lunch area were documents indicate AC paving.
 She would like to be able to exit the kitchen or MPR to outside eating area. Brian noted:
 Perhaps designate the paving and indicate lunch area is not on path of travel.
- Amaria asked TM/CG, "when will we be able to remove some of the portables and creating a site line to play area" TM replied: when the new building is done we need to assess enrollment. Portables can go anytime the school doesn't have the need for classroom space. Goal is to remove them asap.
- Brian: We finish/color submittals. AMS needs a quick turn around to keep on schedule.
 Amariah requested samples to share with her site leadership team. (probably 17 Nov)

17-02 11/24/21 Update

Input and Feedback. Any revisions to site priorities/budgets.

	DATE		NOTES
	Upcoming Construction		
16-03	10/27/21	Update Review next projects Review logistics/teacher moves	
17-03	11/	Update Review next projects Review logistics/teacher moves	
	Principal's Forum		
16-04	10/27/21	Project concerns / thoughts	See above for comments Amariah had questions about flag pole for TM and CG. This is non-bond project.
17-04	11/24/21	Project concerns / thoughts	

NUMBER SUBJECT