

<b>PROJECT</b>	<b>SCCSD-Measure A Santa Cruz High School</b>	<b>NEXT MEETING DATE 20</b>	12/29/2021
<b>CLIENT</b>	Santa Cruz City Schools	<b>PREVIOUS MEETING 19</b>	12/1/2021
		<b>PROJECT #</b>	17-008
<b>DISTRICT</b>	<b>INVITED</b>	<b>PRESENT 12/01/21</b>	
	Michelle Poirier	Michelle Poirier	
	Trevor Miller, Chris Garcia, Jim Monreal, Sam Rolens	Trevor Miller, Chris Garcia, Jim Monreal	
<b>BA</b>	Mark Bartos, Art Martinez, Mojgan Aghamir	Mark Bartos, Art Martinez, Art Martinez	

## Monthly Meeting with Principal

NUMBER	SUBJECT DATE	OPTIONS	NOTES
<b>Projects Under Construction</b>			
19-01	12/01/21	Current site issues Review small projects Review major projects	<ul style="list-style-type: none"> <li>Temp Housing: on Schedule. Verify status of moves. Per Michelle moves not over winter break but over January. Michelle will work with 5 teachers with Chris Garcia. Moving A C to Main. A main building teacher to portables.</li> <li>Switchgear: Concrete placement Thursday. PGE expected 1/18-1/21: Per CG trucks at art room will move away and concrete trucks will be at that location. CG asked CRW to provide fencing around trucks.</li> <li>Utilities: Water swap to be done 12/20: Substantial completion expected early Jan.</li> </ul>
20-01	12/29/21	Current site issues Review small projects Review major projects	
<b>Design Development</b>			
19-02	12/01/21	Update	<ul style="list-style-type: none"> <li>Main Building HVAC under design. DSA Submittal in Spring. Construction Summer 2023</li> <li>Fence: District committee has recommended the "gold option" (fence closest to math building) This is consistent with the Bond Committee consensus. Trevor to check with Kris Munro on this selection prior to moving forward. This selection will also include removal of existing fence between Main and Math.</li> </ul>
20-02	12/29/21	Update	
<b>Upcoming Construction</b>			
19-03	12/01/21	Update Review next projects Logistics/teacher moves	<ul style="list-style-type: none"> <li>No discussion at this meeting But Unit CD move should be addressed in next meeting.</li> </ul>
20-03			<ul style="list-style-type: none"> <li>Bids for Unit CD expected Jan 19th.</li> </ul>
<b>Principal's Forum</b>			
19-04	12/01/21	Project concerns / thoughts	<ul style="list-style-type: none"> <li>No additional concerns currently.</li> </ul>
20-04	12/28/21		