

MEETING NOTES

02

PROJECT CLIENT Measure B: Mission Hill Middle School

Santa Cruz City Schools

MEETING DATE
PREVIOUS MEETING

6/6/2017

PROJECT #

17-006

ATTENDEES

SCCSD Julia Hodges- Principal

Marie Stephen- School Psych

Beth Shafer- Teacher

Kat McElwee- Assistant Principal

Dustin Wells- Teacher Martha Dyer- Teacher

BA Monica Landaverde

Laszlo Petrik Curtis Monette

Planning Review Committee

			
SUBJECT STATUS"	DATE	DISCUSSION	
Purpose of meeting/Introductions			
	3/16/17	Review purpose of this meeting group.	
	6/6/17	ML from BA reviewed purpose of the meeting.	
Participants			
	3/16/17	Sign In Sheet / Discuss who should attend	
		District suggests that the Athletics Director be an active participant	
	6/6/17	Meet with Athletic Director	
		Athletic Director is part time and may have difficulties attending. Site suggested that Physical Education teachers be involved to provide input on facilities.	
		Current Principal informed the team that she will be transitioning to another position and will not be continuing as the principal. Her last day will be June 23, 2017. The new principal Ann Mekis will begin next week. Both will be working together until June 23, 2017.	
		In General, Kat McElwee (A.P.) is very knowledgeable about the facilities and should be included in any communication	
Meeting	Schedule		
	3/16/17	Set up meetings to occur during spring semester	
	Purpose Participa	Purpose of meeting/lr 3/16/17 6/6/17 Participants 3/16/17 6/6/17 Meeting Schedule	

NUMBER SUBJECT STATUS" DATE DISCUSSION

Two planning meetings were established:

Thursday, April 13, 2017 at 2:45 pm

Thursday, May 11, 2017 at 2:45 pm

BA to schedule photo survey every room on campus during spring break.

BA to request proposals from ALL consultants including soils and geotechnical engineer, inspector, testing and inspecting engineer, etc.

6/6/17

BA requested time over the summer to gain more input. Due to Principal change, BA will coordinate with Trevor Miller in regards to meeting new Principal and setting up future meetings.

01-04 Scope

3/16/17 Review initial project list/scope/goals/history (Trevor)

District states a guideline to follow would be to:

- verify classroom types
- assess the size of each classroom space
- schedule will be defined by BA

District is looking for a cohesive plan that includes everything to be completed

Principal sees two parts to the scope:

- Visual and more noticeable damage throughout site
 - Flooring
 - Stairs
 - Roof leaks
 - o Windows
 - Replace Blinds and windows in Room 31 they were installed poorly.
 - Partition walls
 - Remove wall paper and repaint wall
 - Ceiling tiles
 - Rodent issues
- Future needs and wants to be incorporated into the scope

Martha, librarian/teacher, mentioned that products used in the 2003 modernization project lacked quality. District states that we will use the best we can depending on the budget. District is considering a lease-lease back delivery method process to control the quality delivered.

Principal to email BA a floor plan with room labels

BA and District will minimize any inconveniences during the school year and have most construction work done during the summer or long recesses.

6/6/17 Review list of needs provided by Principal

Julia Hodges explained the list was initiated with staff input, which was then provided to the parents to vote and provide input.

Staff described the "auditorium repairs", as follows:

- Flooring
- Sound system is not functioning properly. Speakers that are mounted inside of walls do not work.
- Stage lighting is broken. Currently only the can lights providing low light levels on stage function.
- Folding partition between stage and band room is non operable and creates sound transmission issues and size restrictions for the band room.

- Stage curtains need to be updated
- Acoustical boards on walls are badly stained and have begun to detach from wall surface (possibly caused by leaks)
- Stage apron doors and finishes are warped and deteriorating, so they need to be replaced.
- Windows are very difficult to operate and need to be replaced.
- Insufficient ventilation caused primarily by window operation issues. The room gets extremely hot when in use.
- Sound Room has very limited functioning control of the auditorium and is currently more utilized as library storage.

Adjacent Kitchen, which is used for various school events, afterschool programs and previously SDC (will be returning to the site 18'19' academic year), has never been modernized:

- Equipment is at end of usable life.
- Finishes throughout need to be replaced
- Flooring was done summer 2015

Other items:

- Existing folding partitions provide sound transmission challenges between classrooms. Site staff would like them replaced with permanent walls at the following locations:
 - Rooms 3/4, 9/10, 11/12, and rear of room 24
 - Site staff was not interested in upgrading the partition walls to newer design standards as the concept does not function well with their school operation and class sizes (33 students).
- Room 13 has entry to copy room. Attendees would like it to be filled in.
- Filtered water stations to replace drinking fountains were highly requested by parents. Site staff is under impression that it may be too difficult to do in respect to current plumbing system.
- Discussion about gym and athletic facilities was tabled until we meet with physical education teachers, who can provide input.
- Room 10 will be returning to use as an SDC class, so sink installation will need to be addressed.
- Green paint is deteriorating at a high rate. Consider when selecting paint and application process for the painting projects.
- Site does not like the way the ducts are designed and exposed in the classroom wing which extends towards the gym. The staff is not against exposed ducts but they do not like the soffit and ceiling tile configuration in the library.

01-05 Current list of "Master Plan Projects"

3/16/17

Existing Building(s) Modernization

Principal wants to address flooring, partition walls and ceilings. District mentioned that this would be addressed at this time.

Principal states that there was a list of items generated for modernization. The list will be emailed for review.

- School Furnishings
- **HVAC System**

District states that the entire heating system will need to be evaluated and replaced. Optimal room temperature all year round 75-76 degrees. There may be no need to install air conditioning if proper ventilation is provided.

Consider the use of interior ceiling fans (i.e. Big Ass fans) in classrooms

Utility Infrastructure

Consider solar panels on flat roof areas

- Paint Exterior School
- Re-roof Existing School

There have been multiple roof patching repairs completed, but never a roof replacement. This project could be constructed during the school year.

Landscape and Irrigation Improvements

BA mentioned that work could start in the Summer '17. BA has scheduled an over the counter meeting with DSA on May 17, 2017.

New STEM/Classroom Buildings

Principal states that the previous STEM teacher taught at the high school level. And was integrating high school curriculum with the middle school curriculum. Principal to email BA information on the STEM curriculum.

- Shade Structures
- New Student Plaza (Pick up area)
- Additional Storage (within new building)

6/6/17 Concept Sketch of addition was revisited

01-06 Rough Thoughts on Schedule Priorities of the above projects / Site Master Plan (Review with team. This is JUST a first guess)

3/16/17 We will collaborate with team to develop/refine site master plan. Below is a rough list of potential priorities/time-line.

Phase 1 Landscaping: Front Lawn

- Accessibility Upgrades
- Student Drop Off Area
- Some fencing improvements

Phase 1 Re-roof

Tile Roof

Exterior Façade Improvements

- Exterior Building Painting
- Exterior Window Replacement/Repair? (part of "modernization")

Some of the windows have been replaced. The mechanism is newer and different than the original windows District states that all the windows will need to be replaced because they don't comply with energy requirements.

Utility Infrastructure

New Building/Addition? (Shade structure?)

All attendees were very pleased with the preliminary design sketch presented. BA to provide more iterations as we continue to develop the program.

Blacktop could be used as temporary parking for school events. Principal is open to the concept of relocating the lobby to the gym between new addition and the west side of the gym.

Only concern with parking on blacktop, the weight of the vehicles impacting the underground utilities.

The new Cafeteria should be large enough to hold assemblies.

Modernization (with Furnishings, Storage, HVAC)

- Phase 2 Re-roof
- Phase 2 Landscaping

Locker rooms need updating

Auditorium needs to be freshened up.

6/6/17

BA will continue to work on an initial program based on input provided. The program will be presented to site staff and District.

01-07 Landscape Phase 1 (Potential Summer 2017 Project- if Non- DSA)

3/16/17 Scope

- Remove and replace existing non-compliant ramp
- New plantings at front lawn. Preference for drought tolerant plants
- New student drop off area. Trellis/canopy
- Consideration for Bicycle access at south end
- Review sketches / additional scope?
- Set up future meeting (part of PRC group or separate group)

Principal suggests moving the monument sign closer to the street. Common complaints, existing sign is not visible from the street.

Principal prefers one access point into the school, through the main entry.

Keep maintenance down

Provide drought tolerant vegetation.

Consider providing an accessible ramp/sloped walkway at the main entry.

6/6/17 BA provided project update.

- Design sketches, including new electronic monument sign, was presented and provided to principal. Site staff shared the following comments:
 - Can the Palm be replaced with a native tree type or was it a selection by the district? (BA- Landscape Architect selection and will be looked into further for a possible alternative)
 - Can we ensure the other plantings be native so can they be incorporated and used in the science curriculum? (BA- Landscape architect utilized City of Santa Cruz's plant list to ensure the design selection would replicate surrounding neighborhood's landscape palette.)
 - Is new sloped walkway in the front wide enough for bicycles as some staff bike to work and store their bikes inside? (BA- confirmed walk is wide enough)
 - What is timeline of the project? (BA-Project is to begin immediately following DSA approval and aim for completion before start of the school year.)
- Scheduled for DSA review, Friday June 9, 2017.

NUMBER SUBJECT

STATUS"

DATE DISCUSSION

 Trellis would be included in the roof replacement project to avoid approval delays at DSA for the front landscape project.

01-08 Roofing Phase 1

3/16/17 Review potential scope and site accommodation – if front tile roof is addressed first

6/6/17 BA provided update on project status:

- Construction drawing set is being produced as scope is being finalized.
- Currently only Tile roofing to be replaced.
- Flat roofs are on hold as program is being finalized.
 - Flat roofs not being included was a concern as many of the leaks are over the flat roof section.
 - Site staff pointed out flat roof section adjacent to staff lounge deck has been a serious issue in the past. Although they noted that some drainage improvements have made a slight difference.
 - Teachers noted that most of their classrooms have leaks and acknowledged that replacement of the tile roof would help a lot but flat roofs need to be addressed.
- Submittal to DSA expected late summer.
- Anticipated as a Fall project